

Queue Order	T/D/U	IR#	Request Date	County	MW Summer	MW Winter	Interconnection Point	Type	Inservice date	Revised Inservice date	Status	Service Type	IC Identity
7	D	569	7/26/2019	Digby	0.6	0.6	509V-302	Tidal	3/1/2021	9/30/2027	GIA Executed	N/A	N/A
26	D	676	8/15/2022	Halifax	0.74	0.6475	103H-431	Solar	6/1/2022	10/31/2025	GIA Executed	N/A	N/A
28	D	699	4/18/2023	Halifax	0.625	0.625	58H-431	Solar	12/31/2024	9/30/2025	GIA Executed	N/A	N/A
48	D	788	5/27/2024	Halifax	0.555	0.555	58H-431	Solar	1/12/2025	9/30/2026	GIA Executed	N/A	N/A
49	D	768	4/2/2024	Halifax	0.435	0.435	101H-411	Solar	5/30/2024	8/30/2026	GIA Executed	N/A	N/A
50	D	777	4/12/2024	Guysborough	0.125	0.125	24C-442	Solar	6/16/2024	12/30/2026	GIA Executed	N/A	N/A
60	D	746	10/27/2023	Halifax	4.3	4.3	87H-312	Solar	12/31/2024	9/7/2027	GIA Executed	N/A	N/A
61	D	769	4/4/2024	Cape Breton	4	4	84S-305	Solar	9/30/2025	9/7/2027	GIA Executed	N/A	N/A
63	D	751	12/14/2023	Annapolis	4.8	4.8	65V-303	Solar	12/31/2024	9/7/2027	GIA Executed	N/A	N/A
66	D	819	11/4/2024	Inverness	0.32	0.32	1C-411	Solar	12/31/2025	12/31/2027	GIA Executed	N/A	N/A
67	D	843	3/14/2025	Queens	0.185	0.185	82V-401	Solar	8/30/2025	6/30/2027	GIA Executed	N/A	N/A
68	D	864	4/6/2025	Halifax	0.278	0.278	99H-312	Solar	1/1/2026	6/30/2026	GIA Executed	N/A	N/A
69	D	863	5/14/2025	Colchester	0.156	0.156	16N-302	Solar	10/15/2025	7/15/2026	GIA Executed	N/A	N/A
70	D	868	7/3/2025	Pictou	0.185	0.185	62N-416	Solar	10/15/2025	6/30/2026	GIA Executed	N/A	N/A
71	D	872	8/13/2025	Yarmouth	0.25	0.25	88W-322	Solar	12/5/2025	5/1/2026	GIA Executed	N/A	N/A
72	D	838	3/5/2025	Cape Breton	0.27	0.27	533S-211	Solar	7/1/2025		SIS in Progress	N/A	N/A
73	D	886	1/22/2026	Halifax	0.55	0.55	139H-412	Solar	8/30/2026		SIS in Progress	N/A	N/A
74	D	888	1/23/2026	Kings	0.332	0.332	83V-302	Solar	8/30/2026		SIS in Progress	N/A	N/A
75	D	887	1/22/2026	Halifax	0.157	0.157	54H-301	Solar	2027/10/31		SIS in Progress	N/A	N/A
76	D	892	5/4/2026	Colchester	0.914	0.914	15N-404	Solar	2027/10/31		SIS in Progress	N/A	N/A
77	D	893	5/4/2026	Colchester	0.697	0.697	15N-404	Solar	2027/10/31		SIS in Progress	N/A	N/A
78	D	894	5/7/2026	Colchester	1	1	15N-404	Solar	2027/10/31		SIS in Progress	N/A	N/A
79	D	896	5/5/2026	Cumberland	0.217	0.217	22N-402	Solar	2027/10/31		SIS in Progress	N/A	N/A
80	D	897	5/11/2026	Cumberland	1	1	22N-402	Solar	2027/10/31		SIS in Progress	N/A	N/A
81	D	899	5/11/2026	Cumberland	1	1	22N-402	Solar	2027/10/31		SIS in Progress	N/A	N/A
82	D	884	11/27/2025	Cumberland	2.653	2.653	22N-402	Solar	2027/10/31		SIS in Progress	N/A	N/A
83	D	827	1/20/2025	Colchester	5.8	5.8	88H-402	Solar	11/27/2027		SIS in Progress	N/A	N/A
84	D	879	10/7/2025	Cumberland	6.3	6.3	81N-412	Solar	11/27/2027		SIS in Progress	N/A	N/A
85	D	878	10/7/2025	Colchester	1.8	1.8	15N-404	Solar	11/27/2027		SIS in Progress	N/A	N/A
86	D	875	9/22/2025	Kings	0.375	0.375	55V-322	Solar	6/30/2027		SIS in Progress	N/A	N/A
87	D	880	10/9/2025	Yarmouth	4.828	4.828	88W-312	Solar	2027/10/31		SIS Agrmnt Complete	N/A	N/A
	D	683	12/14/2022	Halifax	0.066	0.066	2H-413	Solar	8/3/2022		GIA Executed	N/A	N/A
	D	684	12/14/2022	Halifax	0.08	0.08	2H-413	Solar	4/23/2023		GIA Executed	N/A	N/A
	D	698	3/30/2023	Halifax	0.1875	0.1875	40H-303	Solar	2/1/2024		GIA Executed	N/A	N/A
	D	759	2/16/2024	Cape Breton	2.3	2.3	59C-402	Solar	12/31/2024		SIS Agrmnt Complete	N/A	N/A
	D	771	4/8/2024	Kings	6.25	6.25	50V-401	Solar	4/28/2025		SIS Agrmnt Complete	N/A	N/A
	D	773	4/8/2024	Halifax	10	10	88H-402	Solar	4/28/2025		SIS Agrmnt Complete	N/A	N/A
	D	775	4/8/2024	Halifax	10	10	82V-402	Solar	4/28/2025		SIS Agrmnt Complete	N/A	N/A
	D	781	4/30/2024	Cumberland	5.4	5.4	22N-402	Solar	12/15/2025		SIS Agrmnt Complete	N/A	N/A
	D	783	4/30/2024	Cape Breton	9.9	9.9	22N-402	Solar	12/15/2025		SIS Agrmnt Complete	N/A	N/A
	D	789	6/5/2024	Shelburne	2.025	2.025	23W-302	Solar	12/15/2025		SIS Agrmnt Complete	N/A	N/A
	D	791	6/5/2024	Lunenburg	6.975	6.975	70W-313	Solar	12/15/2025		SIS Agrmnt Complete	N/A	N/A
	D	794	6/24/2024	Cape Breton	6.525	6.525	11S-411	Solar	12/15/2025		SIS Agrmnt Complete	N/A	N/A
	D	805	8/20/2024	Halifax	9.9	9.9	103H-431	Solar	12/15/2025		SIS Agrmnt Complete	N/A	N/A
	D	812	9/24/2024	Cape Breton	10	10	11S-411	Solar	12/1/2025		SIS Agrmnt Complete	N/A	N/A
	D	813	10/1/2024	Shelburne	2.6	2.6	21W-311	Solar	12/31/2025		SIS Agrmnt Complete	N/A	N/A

Active Distribution Interconnection Requests including projects in the Advanced Queue Stage.

Queue Order is assigned to projects in Advanced Queue Stage.

Queue Order	T/D/U	IR#	Request Date	County	MW Summer	MW Winter	Interconnection Point	Type	Inservice date	Revised Inservice date	Status	Service Type	IC Identity
	D	815	10/21/2024	Digby	5	5	93V-313	Solar	12/31/2025		SIS Agrmnt Complete	N/A	N/A
	D	816	10/22/2024	Shelburne	2.2	2.2	20W-312	Solar	12/31/2025		SIS Agrmnt Complete	N/A	N/A
	D	817	10/22/2024	Digby	5	5	93V-311	Solar	12/31/2025		SIS Agrmnt Complete	N/A	N/A
	D	822	11/19/2024	Cape Breton	6.98	6.98	11S-411	Solar	12/31/2025		SIS Agrmnt Complete	N/A	N/A
	D	823	11/19/2024	Digby	5	5	93V-313	Solar	12/31/2025		SIS Agrmnt Complete	N/A	N/A
	D	828	1/20/2025	Lunenburg	2.2	2.2		Solar	12/1/2026		IR Valid	N/A	N/A
	D	835	1/27/2025	Cape Breton	1.67	1.67	81S-306	Solar	3/27/2031		SIS Agrmnt Complete	N/A	N/A
	D	840	3/10/2025	Cape Breton	0.249	0.249	81S-305	Solar	1/31/2027		SIS Agrmnt Complete	N/A	N/A
	D	845	3/18/2025	Richmond	3.4	3.4	22C-404	Solar	12/31/2026		SIS Agrmnt Complete	N/A	N/A
	D	846	3/18/2025	Annapolis	2.6	2.6	70V-312	Solar	12/31/2026		SIS Agrmnt Complete	N/A	N/A
	D	847	3/18/2025	Annapolis	4.8	4.8	65V-301	Solar	12/31/2026		SIS Agrmnt Complete	N/A	N/A
	D	848	3/18/2025	Lunenburg	2	2	89W-302	Solar	12/31/2026		SIS Agrmnt Complete	N/A	N/A
	D	849	3/18/2025	Richmond	3.4	3.4	22C-403	Solar	12/31/2026		SIS Agrmnt Complete	N/A	N/A
	D	852	4/22/2025	Annapolis	2.6	2.6	70V-311	Solar	12/31/2026		SIS Agrmnt Complete	N/A	N/A
	D	853	4/22/2025	Shelburne	5.2	5.2	22W-313	Solar	12/31/2026		SIS Agrmnt Complete	N/A	N/A
	D	854	4/22/2025	Lunenburg	4.8	4.8	73W-411	Solar	12/31/2026		SIS Agrmnt Complete	N/A	N/A
	D	855	4/22/2025	Lunenburg	2.8	2.8	73W-411	Solar	12/31/2026		SIS Agrmnt Complete	N/A	N/A
	D	856	4/22/2025	Yarmouth	2.2	2.2	88W-323	Solar	12/31/2026		SIS Agrmnt Complete	N/A	N/A
	D	857	4/22/2025	Colchester	7.4	7.4	81N-412	Solar	12/31/2026		SIS Agrmnt Complete	N/A	N/A
	D	858	4/22/2025	Hants	5.4	5.4	79V-403	Solar	12/31/2026		SIS Agrmnt Complete	N/A	N/A
	D	862	5/14/2025	Yarmouth	10	10	92W-302	Solar	12/31/2027		SIS Agrmnt Complete	N/A	N/A
	D	865	6/16/2025	Halifax	0.495	0.495	137H-411	Solar	8/31/2026		SIS Agrmnt Complete	N/A	N/A
	D	869	8/8/2025	Hants	2.98	2.98	82V-423	Solar	12/15/2026		SIS Agrmnt Complete	N/A	N/A
	D	870	8/8/2025	Hants	4.99	4.99	79V-401	Solar	12/15/2026		SIS Agrmnt Complete	N/A	N/A
	D	871	8/12/2025	Antigonish	0.12	0.12	4C-430	Solar	12/31/2026		PA Complete	N/A	N/A
	D	876	9/23/2025	Colchester	1.79	1.79	15N-402	Solar	6/1/2026		PA Complete	N/A	N/A
	D	881	10/23/2025	Cape Breton	5.7	5.7	4S-331	Solar	3/5/2027		SIS Agrmnt Complete	N/A	N/A
	D	883	11/13/2025	Colchester	2	2	1N-405	Solar	6/1/2027		SIS Agrmnt Complete	N/A	N/A
	D	895	5/5/2026	Cumberland	0.286	0.286	22N-402	Solar	2027/10/31		PA Complete	N/A	N/A
	D	898	5/11/2026	Cumberland	1	1	22N-402	Solar	2027/10/31		PA Complete	N/A	N/A
	D	900	5/26/2026	Hants	1.2	1.2	82V-423	Biogas-CHP	2028/05/30		PA Complete	N/A	N/A
	D	903	6/12/2026	Kings	0.18	0.18		Solar	2027/06/30		IR Valid	N/A	N/A