

Queue Order	T/D/U	IR#	Request Date	County	MW Summer	MW Winter	Interconnection Point	Type	Inservice date	Revised Inservice date	Status	Service Type	IC Identity
2	T	516	12-5-2014	Cumberland	1.26	1.26	37N	Tidal	01-Jul-16	12-31-2027	GIA Executed	NRIS	N/A
4	T	542	9-26-2016	Cumberland	3.78	3.78	37N	Tidal	01-Jan-19	6-30-2027	GIA Executed	NRIS	N/A
9	T	574	8-27-2020	Hants	66.72	66.72	L-6051	Wind	30-Jun-23	12-31-2026	GIA Executed	NRIS	N/A
10	T	598	5-13-2021	Cumberland	2.52	2.52	37N	Tidal	30-Jun-24	6-30-2027	GIA Executed	NRIS	N/A
12	T	597	5-7-2021	Queens	36	36	50W	Wind	31-Aug-23	9-30-2026	GIA Executed	NRIS	N/A
18	T	670	8-5-2022	Colchester	94.4	94.4	L-7005	Wind	02/28/2026	8-31-2027	GIA in Progress	NRIS	N/A
19	T	671	8-5-2022	Halifax	88.96	88.96	101V	Wind	03/28/2027	3-31-2027	GIA in Progress	NRIS	N/A
21	T	668	8-3-2022	Antigonish	94.4	94.4	L-7003	Wind	12/01/2025	10-31-2026	GIA Executed	NRIS	N/A
22	T	618	7-21-2021	Guysborough	130.2	130.2	L-7003	Wind	09/30/2025	12-15-2026	GIA Executed	NRIS	N/A
24	T	675	8-10-2022	Queens	112.5	112.5	50W	Wind	12/01/2024	5-31-2028	GIA Executed	NRIS	N/A
25	T	677	9-23-2022	Yarmouth	80	80	L-6024	Wind	12/31/2025	11-15-2026	GIA Executed	NRIS	N/A
27	T	697	3-28-2023	Kings	55	55	43V	Battery	03/15/2026	8-21-2026	GIA Executed	NRIS	NSPI
31	T	686	1-23-2023	Cumberland	336	336	L-8001	Wind	12/01/2025	5-31-2028	FAC Complete	NRIS	N/A
34	T	739	9-20-2023	Queens	90	90	L-6025	Wind	12/31/2025	12-31-2027	SIS in Progress	NRIS	N/A
35	T	742	10-13-2023	Guysborough	35	35	L-7003	Wind	01/01/2025	12-15-2026	SIS in Progress	NRIS	N/A
53	T	762	3-4-2024	Hants	12.6	12.6	L-6054	Wind	12/31/2026	12-7-2026	GIA Executed	NRIS	N/A
54	T	728	9-6-2023	Guysborough	120	120	L-7005	Wind	12/31/2027		SIS in Progress	NRIS/ERIS	N/A
55	T	824	12-16-2024	Guysborough	48	48	L-7005	Wind	12/15/2025	12-31-2027	SIS in Progress	NRIS	N/A
57	T	732	9-7-2023	Antigonish	149.6	149.6	L-7004	Wind	12/31/2027	9-30-2028	SIS in Progress	NRIS	N/A
58	T	826	11-29-2024	Antigonish	112	112	L-7005	Wind	12/31/2028		SIS in Progress	NRIS/ERIS	N/A
	T	718	8-9-2023	Pictou	147	147	L-7005	Wind	12/31/2027		SIS Agrmnt Complete	NRIS	N/A
	T	738	9-7-2023	Cumberland	84	84	L-6613	Wind	12/31/2027		SIS Agrmnt Complete	NRIS	N/A
	T	760	3-4-2024	Pictou	161.5	174.4	L-8003	Gas Turbine	09/30/2027		SIS Agrmnt Complete	ERIS	NSPI
	T	761	3-4-2024	Pictou	122.96	142.64	L-7004	Gas Turbine	09/30/2027		SIS Agrmnt Complete	ERIS	NSPI
	T	787	5-22-2024	Guysborough	210	210	L-7004	Wind	12/31/2027		SIS Agrmnt Complete	NRIS	N/A
	T	801	7-19-2024	Cumberland	7	7	6N-301	Solar	01/05/2026		FEAS Complete	NRIS	N/A
	T	802	7-19-2024	Lunenburg	7	7	89W-303	Solar	06/30/2026		FEAS Complete	NRIS	N/A
	T	804	7-25-2024	Colchester	48	48	L-7005	Wind	09/30/2027		FEAS Complete	NRIS	N/A
	T	825	11-29-2024	Colchester	56	56	L-6613	Wind	12/31/2028		SIS Agrmnt Complete	NRIS/ERIS	N/A
	T	836	2-10-2025	Richmond	150	150	BtM	Solar	06/30/2027		IR Valid	NRIS/ERIS	N/A
	T	873	9-15-2025	Inverness	10	10	22C-403	Solar	7/30/2027		FEAS Complete	NRIS/ERIS	N/A
	T	877	10-2-2025	Pictou	150	150	50N	BESS	6/30/2028		FEAS In Progress	NRIS/ERIS	N/A
	T	882	11-12-2025	Yarmouth	20	20	L-5535	Solar	12/1/2027		FEAS In Progress	NRIS	N/A
	T	885	1-6-2026	Yarmouth	9.2	9.2	93V-311	Solar	7/30/2027		FEAS In Progress	NRIS/ERIS	N/A
	T	889	2-18-2026	Pictou	126	126	91N	Wind	12/31/2029		FEAS In Progress	NRIS/ERIS	N/A
	T	890	2-18-2026	Antigonish	38	38	L-5506	Wind	12/31/2029		FEAS In Progress	NRIS/ERIS	N/A
	T	891	3-9-2026	Halifax	150	150	120H	BESS	12/31/2028		FEAS In Progress	NRIS/ERIS	N/A
	T	901	5-19-2026	Halifax	8.45	8.45	58H	Solar	12/31/2027		IR Valid	NRIS	N/A
	T	902	6-11-2026	Guysborough	70	70	126C	Wind	12-31-2028		IR Valid	NRIS	N/A

Active Transmission Interconnection Requests including projects in the advanced Queue

Queue Order is assigned to projects in Adanced Queue

ERIS - Energy Resource Interconnection Service

NRIS - Network Resource Interconnection Service