

Queue Order	T/D/U	IR#	Request Date	County	MW Summer	MW Winter	Interconnection Point	Type	Inservice date	Revised Inservice date	Status	Service Type	IC Identity
2	T	516	12/05/14	Cumberland	1.26	1.26	37N	Tidal	01-Jul-16	12/31/27	GIA Executed	NRIS	N/A
4	T	542	09/26/16	Cumberland	3.78	3.78	37N	Tidal	01-Jan-19	06/30/27	GIA Executed	NRIS	N/A
7	D	569	07/26/19	Digby	0.6	0.6	509V-302	Tidal	01-Mar-21	09/30/27	GIA Executed	N/A	N/A
9	T	574	08/27/20	Hants	66.72	66.72	L-6051	Wind	30-Jun-23	12/31/26	GIA Executed	NRIS	N/A
10	T	598	05/13/21	Cumberland	2.52	2.52	37N	Tidal	30-Jun-24	06/30/27	GIA Executed	NRIS	N/A
12	T	597	05/07/21	Queens	36	36	50W	Wind	31-Aug-23	09/30/26	GIA Executed	NRIS	N/A
16	T	664	07/26/22	Lunenburg	50	50	99W	Battery	12/15/2023	11/07/25	GIA Executed	NRIS	NSPI
17	T	662	07/26/22	Halifax	50	50	132H	Battery	12/15/2024	11/24/25	GIA Executed	NRIS	NSPI
18	T	670	08/05/22	Colchester	94.4	94.4	L-7005	Wind	02/28/2026	08/31/27	GIA in Progress	NRIS	N/A
19	T	671	08/05/22	Halifax	88.96	88.96	101V	Wind	03/28/2027	03/31/27	GIA in Progress	NRIS	N/A
20	T	669	08/04/22	Cumberland	99	99	L-6613	Wind	12/31/2025		GIA Executed	NRIS	N/A
21	T	668	08/03/22	Antigonish	94.4	94.4	L-7003	Wind	12/01/2025	10/31/26	GIA Executed	NRIS	N/A
22	T	618	07/21/21	Guysborough	130.2	130.2	L-7003	Wind	09/30/2025	06/30/26	GIA Executed	NRIS	N/A
23	T	673	08/09/22	Hants	33.6	33.6	L-6054	Wind	12/31/2024	10/15/25	GIA Executed	NRIS	N/A
24	T	675	08/10/22	Queens	112.5	112.5	50W	Wind	12/01/2024	05/31/28	GIA Executed	NRIS	N/A
25	T	677	09/23/22	Yarmouth	80	80	L-6024	Wind	12/31/2025	11/15/26	GIA Executed	NRIS	N/A
26	D	676	08/15/22	Halifax	0.74	0.6475	103H-431	Solar	06/01/2022	10/31/25	GIA Executed	N/A	N/A
27	T	697	03/28/23	Kings	50	50	43V	Battery	03/15/2026	08/21/26	SIS in Progress	NRIS	NSPI
28	D	699	04/18/23	Halifax	0.625	0.625	58H-431	Solar	12/31/2024	09/30/25	GIA Executed	N/A	N/A
31	T	686	01/23/23	Cumberland	336	336	L-8001	Wind	12/01/2025	05/31/28	SIS in Progress	NRIS	N/A
34	T	739	09/20/23	Queens	90	90	L-6025	Wind	12/31/2025	12/31/27	SIS in Progress	NRIS	N/A
35	T	742	10/13/23	Guysborough	35	35	L-7003	Wind	01/01/2025	06/30/26	SIS in Progress	NRIS	N/A
36	D	716	08/03/23	Halifax	0.24	0.24	139H-412	Solar	10/01/2023	08/30/25	GIA Executed	N/A	N/A
40	D	750	11/20/23	Annapolis	0.25	0.25	70V-312	Solar	03/31/2024	09/30/25	SIS in Progress	N/A	N/A
41	D	752	01/01/24	Hants	0.185	0.185	1N-402	Solar	03/15/2024	12/31/25	GIA in Progress	N/A	N/A
44	D	740	09/08/23	Hants	0.25	0.25	20V-311	Solar	01/01/2025	09/30/25	GIA Tendered	N/A	N/A
48	D	788	05/27/24	Halifax	0.555	0.555	58H-431	Solar	01/12/2025	12/31/25	GIA in Progress	N/A	N/A
49	D	768	04/02/24	Halifax	0.435	0.435	101H-411	Solar	05/30/2024	08/30/26	SIS Complete	N/A	N/A
50	D	777	04/12/24	Guysborough	0.125	0.125	24C-442	Solar	06/16/2024	05/30/26	GIA Executed	N/A	N/A
53	T	762	03/04/24	Hants	12.6	12.6	L-6054	Wind	12/31/2026		SIS in Progress	NRIS	N/A
54	T	728	09/06/23	Guysborough	120	120	L-7005	Wind	12/31/2027		SIS in Progress	NRIS/ERIS	N/A
55	T	824	12/16/24	Guysborough	48	48	L-7005	Wind	12/15/2025	12/31/27	SIS in Progress	NRIS	N/A
56	D	837	01/30/25	Hants	0.185	0.185	1N-402	Solar	3/30/2026		SIS Complete	N/A	N/A
57	T	732	09/07/23	Antigonish	149.6	149.6	L-7004	Wind	12/31/2027	09/30/28	SIS in Progress	NRIS	N/A
58	T	826	11/29/24	Antigonish	112	112	L-7005	Wind	12/31/2028		SIS in Progress	NRIS/ERIS	N/A
59	D	850	03/26/25	Halifax	0.25	0.25	40H-303	Solar	12/31/2025		SIS in Progress	N/A	N/A
60	D	746	10/27/23	Halifax	4.3	4.3	87H-312	Solar	12/31/2024	09/07/27	SIS in Progress	N/A	N/A
61	D	769	04/04/24	Cape Breton	4	4	84S-305	Solar	09/30/2025	09/07/27	SIS in Progress	N/A	N/A
62	D	851	04/16/25	Halifax	0.12	0.12	2H-413	Solar	11/3/2025		SIS in Progress	N/A	N/A
63	D	751	12/14/23	Annapolis	4.8	4.8	65V-303	Solar	12/31/2024	09/07/27	SIS in Progress	N/A	N/A
64	D	860	04/23/25	Colchester	0.165	0.165	677N-301	Solar	10/30/2025		SIS in Progress	N/A	N/A
65	D	861	05/06/25	Yarmouth	0.185	0.185	88W-314	Solar	1/1/2026		SIS Complete	N/A	N/A
66	D	819	11/04/24	Inverness	0.32	0.32	1C-411	Solar	12/31/2025		SIS in Progress	N/A	N/A