

Queue Order	T/D/U	IR#	Request Date	County	MW Summer	MW Winter	Interconnection Point	Type	Inservice date	Revised Inservice date	Status	Service Type	IC Identity
	T	713	7/25/2023	Inverness	42	42	L-6537	Wind	12/30/2025	12/31/2027	SIS Agrmnt Complete	NRIS	N/A
	T	714	7/25/2023	Halifax	115.5	115.5	L-6011	Wind	12/30/2025	12/31/2027	SIS Agrmnt Complete	NRIS	N/A
	T	718	8/9/2023	Pictou	147	147	L-7005	Wind	12/31/2027		SIS Agrmnt Complete	NRIS	N/A
	T	732	9/7/2023	Antigonish	149.6	149.6	L-7004	Wind	12/31/2027		SIS Agrmnt Complete	NRIS	N/A
	T	735	9/7/2023	Cumberland	150	150	L-6613	Wind	12/31/2027		SIS Agrmnt Complete	NRIS/ERIS	N/A
	T	738	9/7/2023	Cumberland	84	84	L-6613	Wind	12/31/2027		SIS Agrmnt Complete	NRIS	N/A
	T	760	3/4/2024	Pictou	161.5	174.4	L-8003	Gas Turbine	09/30/2027		SIS Agrmnt Complete	ERIS	NSPI
	T	761	3/4/2024	Pictou	122.96	142.64	L-7004	Gas Turbine	09/30/2027		SIS Agrmnt Complete	ERIS	NSPI
	T	787	5/22/2024	Guysborough	210	210	L-7004	Wind	12/31/2027		SIS Agrmnt Complete	NRIS	N/A
	T	801	7/19/2024	Cumberland	7	7	6N-301	Solar	01/05/2026		FEAS Complete	NRIS	N/A
	T	802	7/19/2024	Lunenburg	7	7	89W-303	Solar	06/30/2026		FEAS Complete	NRIS	N/A
	T	804	7/25/2024	Colchester	48	48	L-7005	Wind	09/30/2027		FEAS Complete	NRIS	N/A
	T	825	11/29/2024	Colchester	56	56	L-6613	Wind	12/31/2028		SIS Agrmnt Complete	NRIS/ERIS	N/A
	T	826	11/29/2024	Antigonish	112	112	L-7004	Wind	12/31/2028		SIS Agrmnt Complete	NRIS/ERIS	N/A
	T	836	2/10/2025	Richmond	150	150	BtM	Solar	06/30/2027		IR Valid	NRIS/ERIS	N/A
2	T	516	12/5/2014	Cumberland	1.26	1.26	37N	Tidal	01-Jul-16	12/31/2025	GIA Executed	NRIS	N/A
4	T	542	9/26/2016	Cumberland	3.78	3.78	37N	Tidal	01-Jan-19	6/30/2025	GIA Executed	NRIS	N/A
9	T	574	8/27/2020	Hants	66.72	66.72	L-6051	Wind	30-Jun-23	9/30/2025	GIA Executed	NRIS	N/A
10	T	598	5/13/2021	Cumberland	2.52	2.52	37N	Tidal	30-Jun-24	6/30/2025	GIA Executed	NRIS	N/A
12	T	597	5/7/2021	Queens	36	36	50W	Wind	31-Aug-23	9/30/2025	GIA Executed	NRIS	N/A
16	T	664	7/26/2022	Lunenburg	50	50	99W	Battery	12/15/2023	11/7/2025	GIA Executed	NRIS	NSPI
17	T	662	7/26/2022	Halifax	50	50	132H	Battery	12/15/2024	11/24/2025	GIA Executed	NRIS	NSPI
18	T	670	8/5/2022	Colchester	94.4	94.4	L-7005	Wind	02/28/2026	8/31/2027	GIA in Progress	NRIS	N/A
19	T	671	8/5/2022	Halifax	88.96	88.96	101V	Wind	03/28/2027	3/31/2027	GIA in Progress	NRIS	N/A
20	T	669	8/4/2022	Cumberland	99	99	L-6613	Wind	12/31/2025		GIA Executed	NRIS	N/A
21	T	668	8/3/2022	Antigonish	94.4	94.4	L-7003	Wind	12/01/2025	10/31/2026	GIA Executed	NRIS	N/A
22	T	618	7/21/2021	Guysborough	130.2	130.2	L-7003	Wind	09/30/2025	6/30/2026	GIA Executed	NRIS	N/A
23	T	673	8/9/2022	Hants	33.6	33.6	L-6054	Wind	12/31/2024	10/15/2025	GIA Executed	NRIS	N/A
24	T	675	8/10/2022	Queens	112.5	112.5	50W	Wind	12/01/2024	5/31/2028	GIA in Progress	NRIS	N/A
25	T	677	9/23/2022	Yarmouth	80	80	L-6024	Wind	12/31/2025	11/15/2026	GIA in Progress	NRIS	N/A
27	T	697	3/28/2023	Kings	50	50	43V	Battery	03/15/2026	8/21/2026	SIS in Progress	NRIS	NSPI
31	T	686	1/23/2023	Cumberland	336	336	L-8001	Wind	12/01/2025	5/31/2028	SIS in Progress	NRIS	N/A
34	T	739	9/20/2023	Queens	90	90	L-6025	Wind	12/31/2025		SIS in Progress	NRIS	N/A
35	T	742	10/13/2023	Guysborough	35	35	L-7003	Wind	01/01/2025	6/30/2026	SIS in Progress	NRIS	N/A
53	T	762	3/4/2024	Hants	16.8	16.8	L-6054	Wind	5/31/2026		SIS in Progress	NRIS	N/A
54	T	728	9/6/2023	Guysborough	120	120	L-7005	Wind	12/31/2027		SIS in Progress	NRIS/ERIS	N/A
55	T	824	12/16/2024	Guysborough	48	48	L-7005	Wind	12/15/2025		SIS in Progress	NRIS	N/A